ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು ಮಂಡಿಸಿದೆ
1	**ವಿಷಯ:** Drilling of borewell in kempegowda ward no-01 of yelahanka Sub division.. ಎಂಬ ಕಾಮಗಾರಿಯ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ. **ಉಲ್ಲೇಖ:**1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D) Epmt -12/W O/ 62 /2022-23 dt : 3-1-2023. 2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 2-4-2023. * * * * * ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Drilling of borewell in kempegowda ward no-01 of yelahanka Sub division.. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ **Sri Rajesh A (RR Engineering works)** ರವರಿಗೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯು ವಾರ್ಡ್ ನಂ-01ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕುಡಿಯುವ ನೀರಿನ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸುವ ಸಲುವಾಗಿ ಹೊಸದಾಗಿ ಬೋರ್‌ವೆಲ್ ಕೊರೆಯುವುದು ಮತ್ತು ಪೈಪ್‌ಲೈನ್ ಆಳವಡಿಸುವ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಬೇಕಾಗಿದ್ದು, ಅದರಂತೆ ಸ ಸದರಿ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಸ್ಥಳೀಯರು ಅಡಚಣೆ ಉಂಟು ಮಾಡಿರುವುದರಿಂದ 41 ದಿನಗಳ ವಿಳಂಭವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ವಿಳಂಭವಾಗಿರುವ 41 ದಿನಗಳಿಗೆ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ. Executive Engineer Bruhat Bengaluru Mahanagara Palike Yelahanka, Division

2) ಸಾಧ್ಯತೆ (ಅಯವ)

Ramesanjeeval.

4) ಕಡತ (ಅಯವ)

ಪಂಕ್ತಿ (1) ಮತ್ತು (3)ರಲ್ಲಿ ಎತಃಪ್ರಕಾರ ಉಳಿಕೆ ಪ್ರಸ್ತಾಪಿತ ವಿವರಗಳಿಗೆ ಪಂಕ್ತಿ 25. ಪ್ರಕಾರ ಕಂಡ ಎಕಃ EOT ಪ್ರಸ್ತಾವನೆಗೆ

EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of borewell in kempegowda ward no-01 of yelahanka Sub division
2	Amount of Work Portion	Rs 15.00 lakhs
3	Estimated Cost	Rs 14.94 lakhs
4	Name of Contractor	Sri Rajesh A (RR Engineering works)
5	Agreement No	EE(YNK.D) Epmt -12/W O/ 62 /2022-23 date 03-01-2023
6	No and date under which work order issued	EE(YNK.D) Epmt -12/W O/ 62 /2022-23 date 03-01-2023
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	02-04-2023
9	Date of receipt of application in the sub division office	02-04-2023
10	Extension granted if any	
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Geophysical investigation done
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	41 days
15	Date of recommending time limit applied for	12/5/2023
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period.
18	Probable time required for completion of remaining work	41 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	—

20	Whether notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 25/- per day penalty imposed.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64
Asst. Executive Engg
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer
Yelahanka Sub Division Bangalore-64
Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division